



BUILDING REVERSIBLE IN CONCEPTION (BRIC)





DESCRIPTION OF THE PILOT PROJECT

- Type of construction: new construction with partly reclaimed materials
- Function & Size

BRIC 1 (73 m ²)	BRIC 2 (77 m ²)	BRIC 3 (?)
Office	Office	Office
Meeting room	Meeting room	Meeting room
	Shop / exhibition space	Coffee shop / dining room
		Mobile terrace

- Location: Brussels, Belgium
- Budget: € 494 100 (estimation construction costs BRIC 1: € 78 500)



DESCRIPTION OF THE PILOT PROJECT - CONTEXT











- Pedagogical module build at educational center EFP
- 3x Build Deconstruct -Rebuild within 3 years

Focus on

- Reversible design
- The use of new circular building materials and reclaimed/reused materials
- Short circuits and continuous loops
- Circular design focussing on high energy performance and the sustainable use of water



DESCRIPTION OF THE PILOT PROJECT - CONTEXT

Part of the Regional program for circular economy of the Brussels Government.

- 1. Transform the environmental objectives to economic opportunities;
- 2. Anchor the Brussels economy to produce locally whenever possible, reduce displacements, optimize use of the territory and create added value for the Brussels people;
- 3. Contribution to job creation.







DESCRIPTION OF THE PILOT PROJECT - OBJECTIVES

- Train future contractors into circular building construction and refurbishment (+/- 220 / year)
 - Construction (carpenter, electrician, sanitary installer, heating installer, garden design, refrigeration, painter, roof worker)
 - Art & Media (furniture designer, interior designer)
 - Services (real estate agent, ensurance agent)
- Investigation of innovative design and implementation of reversible building solutions with local stakeholders
- Use of reclaimed and recyclable materials




SCENARIOS - LOCATION








SCENARIOS - DESIGN PLANS BRIC 1






FIRST FLOOR




SCENARIOS - SECTION BRIC 1






SCENARIO - 3D MODEL OF BRIC1








SCENARIOS - DESIGN PLANS BRIC 2







FIRST FLOOR



SCENARIOS - DIMENSIONS

Function	BRIC 1	BRIC 2
meeting room	19,45m²	19,45m²
office	10m²	25m²
kitchen unit	13,30m²	13,30m²
sanitary unit	4,3m²	4,3m²
technical space	2,1m²	2,1m²
carport	12,7m²	
outdoor terrass space	12m²	
Shop / exhibition space		12,7m2
Total	73,85 m ²	76,85m ²



SCENARIO - TRANSFORMATION

EXTERNAL TRANSFORMATION

- Rockpanel cladding: panels > battens
- Roofing: shed roof (roof tiles) > flat roof (EPDM)

INTERNAL TRANSFORMATION

Floor: massive wood > poured clay floor / clay floorbricks

NUMBERING OF THE BUILDING ELEMENTS

Identification & numbering of all prefabricated boxes







SCENARIO & END SCENARIO

	Quantity (m²-m³-mc-piece)	% reusable - recyclable
Foundation	56 p	100% reusable
Structural	Beams: 132,7 mc	90% reusable, 10% recyclable (because of the losses
	Columns: 128,7 mc	during the disassembly-adapting to the new design)
Insulation	Cork	>100% reusable
	Cellulose	>0% reusable
Technical	Toilet: 1 p	100% reusable
	Heat pump: 1 p	
Coating	Osb: 492 m ²	100% reusable
Electricity	Full system	100% reusable (within the courses of EFP –
		electrotechnical section)
Finishings	Parquet: 100 m ²	>90% reusable, 10% recyclable (because of the losses
		during the disassembly)
	Rockpanel cladding: 88 m²	>100% recyclable (the claddings will be sent back to the
		factory, where they will be recycled)
	Cedar cladding : 38 m²	>100% recyclable (the lattages will be recycled -
		downcycled- towards garden mulching)
Furniture	6 tables, 10 chairs, 1 sink, 1	100% reusable
	fridge, 1 dishwasher	
Roof	Roof tiles: 50 m ²	>100% reusable
	Vapor barrier: 50m²	>0% reusable





1/ Systemised structural grid






2/ Wood skeleton structure








3/ Prefabricated & stardardized boxes










BAMB

TECHNICAL ASPECTS & MATERIALS

3/ Prefabricated & stardardized boxes










4/ Foundation: screwable foundations











TECHNICAL ASPECTS: BARRIERS & OPPORTUNITIES

BARRIERS

- Reclaimed materials > restricted by the existing materials + no warranties
- Wooden construction > living material > different humidity > unpredictable
- Airtightness test > after prefabrication

OPPORTUNITIES

- Temporary construction > no permit necessary
- Tests & analyses of innovative products
- Each transformation will be improved after lessons learned out of former module



OPPORTUNITIES & BARRIERS

BARRIERS

- Adjustment of design culture (preparation period = longer / different design thinking)
- Execution level of module = variable > depending on level & type of students.

OPPORTUNITIES

- Stakeholders eager to participate & learn about circular economy
- Stakeholders bring expertise & innovative products



STAKEHOLDERS

1. (Technical) Guidance









2. Design team and engineering









3. Industry partners

a. Donations





b. Sponsorship + maintenance







c. Discount















CONCLUSION - DESIGN

- A change in design culture is necessary
- Design in advance all details and connections
- Extended preparation period
- Standardization is necessary
- Building team is preferable



CONCLUSION - NEW BUSINESS MODELS

- · Still difficult to apply new business models.
- small companies (not guarantee still in business within eg. 3 years)
- expensive to repair/recuperate materials if parts are broken.
- no services and logistics to recuperate, store and resell exhisting products
- no certification system to guarantee the performance of technical products after reusal.
- · no knowledge about the value of their products per month/year





NEXT

07/2017 screwable foundations & prototype

· 20/09/2017 start construction

· 27/09/2017 official launch

• 09-11/2017 prefabrication & installation

12/2017 BRIC 1 finished

01-04/2017 utilization of BRIC 1

04-05/2017 dismantling BRIC 1







Co-funded by the Horizon 2020 Framework Programme of the European Union



